



COMPLETION REPORT

1	Name of the work	Improvements and maintenance of Culvert at Santhosh nagara in ward no 13 Mallasandra Shettyhalli Sub division		
2	Sanctioned Estimate No. & Date	Est/001 TS/62/18.19. Dt. 20.01.2019		
3	Head of Account which is chargeable	Self category Reserved work		
4	Instrument Order NO. & Date	Est/001 TS/62/18.19. Dt. 20.01.2019		
5	Name Of Contractor	Sri. D. V. Kumar, #657, 5th Main road, LG Ramanna Layout, Laggere, Bangalore 560058		
6a	Time Stipulated for Completion of work	90 days		
6b	Delay in Exculpation of Work	-		
7	Measurement recorded in	14.01.2020		
8	Check Measurement of the Asst	14/1/2020 Kumappa AEE		
9	Name of the office/official in charge of the work	AEE. BBMP. As below Shettyhalli Sub Division Bldg		
10	a) Asst. Eng/junior Eng	Venkateshappa		
	b) Asst. Exe Engineer	Kumappa		
Sanctioned Estimate Amount		Amount Claims As per Actually Vide As per bills	Excess	Savings
10.00 Crores		1017823	17823=0	-

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER.


ASSISTANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಾಹಳ್ಳಿ ಸಬ್ ಡಿವಿಷನ್
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ನಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು


EXECUTIVE ENGINEER
Bruhat-Bangalore Mahanagara Pal
Dasarahalli Division, Bangalore-560